

Quality Software

Designation		
Superadmin	All Regions ,All Projects, All Villas	Web and App
Admin	All Regions ,All Projects, All Villas	Web and App
MD	All Regions ,All Projects, All Villas	Web and App
Engineering Head	All Regions ,All Projects, All Villas	Web and App
Quality Control Engi	All Regions ,All Projects, All Villas	Only App
Design Team	All Regions ,All Projects, All Villas	Web and App
Regional Engineer	Regionwise,All Projects	Only App
Territory Engineer	Regionwise,Projectwise	Only App
Senior Engineer	Projectwise	Only App
Junior Engineer	Projectwise	Only App

Region		
Project Name		
	Cement,Steel,Tile,Wire,Switches,Sanitary Fittings,Putty,Primer,Paint,Damp proof Coat,Plumbing Pipes,Syntex Tank	
Material Brands		Each materials Typing
Amenities	Text Entry	
No of Villas	Nos Entry	
Villa No	1,2,3,4,5,6,.....	
Engineers	Scroll Down Select	

Villa Work Start Date	Date Entry
Name of Contractor	Scroll Down Select

DEVELOPMENT STAGE			
<b>Layout Approval</b>			
	No of Villas as per Concept Layout		
	Road Width as per KBPR	Ok or Not ok	Engineering head/Desgin Team
	Bore Location Marked	Yes/No	Engineering head/Desgin Team
	Security Cabin location Marked	Yes/No	Engineering head/Desgin Team
	Security toilet location Marked	Yes/No	Engineering head/Desgin Team
	Water tank location marked	Yes/No	Engineering head/Desgin Team
	Space for amenities marked	Yes/No	Engineering head/Desgin Team
	Remarks column needed in both layout and development		
<b>DEVELOPMENT</b>			
	compound wall	completed or not	Engineering Head/Quality Control Engineer/Regional Engineer
	Road Work	completed or not	Engineering Head/Quality Control Engineer/Regional Engineer
	borewell	completed or not	Engineering Head/Quality Control Engineer/Regional Engineer
	open well	completed or not	Engineering Head/Quality Control Engineer/Regional Engineer
	arch / gate	completed or not	Engineering Head/Quality Control Engineer/Regional Engineer
BASEMENT STAGE			
<b>Excavation</b>			
	Width 60 cm	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Height 90 cm	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Slope if any	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Column Placing	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Size of column footing	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Hard Strata Checked	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Remarks	Tap to Enter In Words	
	Remarks Comments	Tap to Enter In Words	
	Height 90cm or Hardstrata		
<b>DR Masonary</b>			
	Usage of big stones during DR	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Key Stones and Bond Stones	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Packing of Voids with Small Stones	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Remarks	Tap to Enter In Words	Engineering Head/Quality Control Engineer/Regional Engineer
	Remarks Comments	Tap to Enter In Words	
	layer by layer placing depends height		
<b>Consolidation</b>			
	Voids between rubble filled with soil.	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	Remarks	Tap to Enter In Words	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	Remarks Comments	Tap to Enter In Words	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	Layer by layer consolidation	OK- NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	First layer consolidation	OK- NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
<b>Basement</b>			
	Setback	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	Width 25 cm	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	Right angle	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	Room size	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	Support	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	Column positioning	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	Shuttering lines	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	Minimum Depth 45cm	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	Mix 1:4:8	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	Course Aggregate Mix 50:50	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	Usage of Vibrator	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	Remarks	Tap to Enter In Words	
	Remarks Comments	Tap to Enter In Words	
<b>Belt</b>			
	width-25cm	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	depth 10cm	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	steel 4nos-8mm	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	stirrups	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	6mm@25cm c/c	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	8mm@30cm c/c	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	level marked	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	mix 1:2:4	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	Steel Field test	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	Cement Field test	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	Cement and Steel brand	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	Curing start date		Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	Curing End date		Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	Curing Done	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	Remarks	Tap to Enter In Words	
	Remarks Comments	Tap to Enter In Words	

GROUND FLOOR SUPERSTRUCTURE			
Ground Floor Blockwork			
field test	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
lab test	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
Compressive Strength	Entry field		
water level of brick (if not setback)	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
room size	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
right angle	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
openings	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
hacking of the concrete surface before BW	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
height of wall to be done in 1 day should be 1.5m	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
Openings vertical joints	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
Motor mix ration 1:5	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
Curing start date		Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
Curing End date		Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
Curing Done	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
Remarks	Tap to Enter In Words		
Remarks Comments	Tap to Enter In Words		
Ground floor Lintel Concrete			
steel field test	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
cement field test	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
Cement and Steel Brands	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
width 20cm	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
depth 15cm	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
rein 4nos-8mm	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
stirrups	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
6mm@20cm c/c	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
8mm@25cm c/c	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
water level	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
projection of sunshade	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
sunshade slope 3" to 2"	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
elevation checking	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
beams and columns	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
supports	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
mix 1:2:4	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
vibrator usage ensured	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
Curing start date		Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
Curing End date		Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
Curing Done	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
Remarks	Tap to Enter In Words		
Remarks Comments	Tap to Enter In Words		
Ground floor Slab			
steel field test	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
cement field test	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
Cement and Steel Brands	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
sieve analysis	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
level	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
projection-6" at open terrace and balcony	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
reinforcement	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
8mm mainrod 7" c/c	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
8mm distributors 8" c/c	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
beams	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
mix 1:1.5:3	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
slump	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
Slump Value	Entry field		
vibrator usage ensured	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
cube	Taken or Not	Engineering Head/Quality Control Engineer/Regional Engineer	
Compressive Strength	Entry field	Engineering Head/Quality Control Engineer/Regional Engineer	
Other projection depends Elevation Features	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
5" Slope at GF open terrace	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
Curing start date		Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
Curing End date		Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
Curing Done	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
Remarks	Tap to Enter In Words		
Remarks Comments	Tap to Enter In Words		
FIRST FLOOR SUPERSTRUCTURE			
First floor Brickwork			
field test	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
lab test	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
Compressive Strength	Entry field		
water level of brick	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
setback	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
room size	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
right angle	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
openings	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
hacking of the concrete surface before BW	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
height of wall to be done in 1 day should be 1.5m	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
Openings vertical joints	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
Motor mix ration 1:5	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer	
Curing start date		Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
Curing End date		Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
Curing Done	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
Remarks	Tap to Enter In Words		
Remarks Comments	Tap to Enter In Words		
First Floor Lintel			
steel field test	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
cement field test	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
Cement and Steel Brands	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
width 20cm/15cm	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
depth 15cm	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
rein 4nos-8mm	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
stirrups	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
6mm@20cm c/c	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
8mm@25cm c/c	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
water level	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
projection of sunshade	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
sunshade slope 3" to 2"	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
elevation checking	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
beams and columns	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
supports	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
mix 1:2:4	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
vibrator usage ensured	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
Curing start date		Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
Curing End date		Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
Curing Done	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers	
Remarks	Tap to Enter In Words		
Remarks Comments	Tap to Enter In Words		

First floor Slab			
	steel field test	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	cement field test	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Cement and Steel Brands	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	sieve analysis	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	level	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	slope 5"	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	projection-6"	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	reinforcement	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	8mm mainrod 7" c/c	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	8mm distributors 8" c/c	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	beams	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	mix 1:1.5:3	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	slump	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Slump Value	Entry field	Engineering Head/Quality Control Engineer/Regional Engineer
	vibrator usage ensured	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	cube	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Compressive Strength	Entry field	Engineering Head/Quality Control Engineer/Regional Engineer
	Curing start date		Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	Curing End date		Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	Curing Done	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer/Territory Engineers
	Remarks	Tap to Enter In Words	
	Remarks Comments	Tap to Enter In Words	
	PLASTERING		
Plastering			
	corner tool used or not	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	undulation	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	right angle checked	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	level	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	electrical boxes height-140cm	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	roughness	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	slope	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	outlet pipe	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	coving	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	water cutting	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Elevation checking	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Mix ratio 1:5	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Remarks	Tap to Enter In Words	
	Remarks Comments	Tap to Enter In Words	
	TILE		
Tile work			
	Tile Brand and model as per specification	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Old Mortar Flakes Removal and Cleaning	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Floor Level and Earth Hammering	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Mortar Mix Ratio	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Line, Level and Earth Hammering	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Line, Level and Visual Finish	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Joint Fillers	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Cleaning of Joints and Corner Finishing	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Nosing as per Specification	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Remarks	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Remark comment	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	FINAL INSPECTION		
Snaglist			
	Material Brands	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	putty finishing	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	painting finishing	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	window and door opening	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	switch board level dummy switch	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	tile voids and scratches	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Hf hook height 40cm from finished floor level	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	plumbing and electrical points checking	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	gap between doors	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	magnetic stoppers	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	latches in outer doors	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Bucket compost	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	slope	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	L bend	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	air vent for each closet, washbasin	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	4 chambers min	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	outer leveling	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	compound wall painting	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	outlet pipe in compound wall	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Soak Pit and Septic Tank	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	gate painting and locking	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Lawn works and seating area if	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Additional works	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Slope of toilet , balcony, dry area, open terrace, sitout	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Air vent for closets and washbasins/ Floor trap	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Grid chamber and its functioning	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Lawn/Metal Laying Area	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	House no plate	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Water connection andEb connection	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Electrical Brands	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Plumbing brands	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Spacer clamps	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Rain water pipe drainout	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Washing machinepit with metal layed	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Switch box and plumbing fittings heights	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Client additional points over	OK - NOT OK	Engineering Head/Quality Control Engineer/Regional Engineer
	Remarks	Tap to Enter In Words	
	Remarks Comments	Tap to Enter In Words	

Final Snag List			
	DOOR AND WINDOW LOCK	OK - NOT OK	Engineering Head/Design head
	EARTH PIPE	OK - NOT OK	Engineering Head/Design head
	GAS HOLE	OK - NOT OK	Engineering Head/Design head
	BUCKET COMPOSITE	OK - NOT OK	Engineering Head/Design head
	EB AND COMPLETION STATUS	OK - NOT OK	Engineering Head/Design head
	ELECTRICAL FITTINGS CHECK	OK - NOT OK	Engineering Head/Design head
	PLUMBING CONNECTION CHECK	OK - NOT OK	Engineering Head/Design head
	MATERIALS OUR SPECIFICATION	OK - NOT OK	Engineering Head/Design head
	BALCONY SLOPE	OK - NOT OK	Engineering Head/Design head
	BATH ROOM SLOPE	OK - NOT OK	Engineering Head/Design head
	TILE NOSING	OK - NOT OK	Engineering Head/Design head
	OUTER TAP	OK - NOT OK	Engineering Head/Design head
	painting finishing	OK - NOT OK	Engineering Head/Design head
	putty finishing	OK - NOT OK	Engineering Head/Design head
	switch board level dummy switch	OK - NOT OK	Engineering Head/Design head
	tile voids and scratches	OK - NOT OK	Engineering Head/Design head
	Hf hook height 40cm from finished floor level	OK - NOT OK	Engineering Head/Design head
	gap between MAIN DOOR,OPEN TERRACE DOOR,BALCONY and kurumbadi	OK - NOT OK	Engineering Head/Design head
	magnetic stoppers	OK - NOT OK	Engineering Head/Design head
	latches in outer doors	OK - NOT OK	Engineering Head/Design head
	L bend	OK - NOT OK	Engineering Head/Design head
	air vent for each closet, washbasin, kitchen sink separately	OK - NOT OK	Engineering Head/Design head
	4chambers min ( for each closet 1)	OK - NOT OK	Engineering Head/Design head
	outer leveling	OK - NOT OK	Engineering Head/Design head
	compound wall painting	OK - NOT OK	Engineering Head/Design head
	outlet pipe in compound wall	OK - NOT OK	Engineering Head/Design head
	gate painting and locking	OK - NOT OK	Engineering Head/Design head
	Lawn works and seating area if any	OK - NOT OK	Engineering Head/Design head
	Additional works	OK - NOT OK	Engineering Head/Design head
	Cotton mat for Main door side, kitchen door side, all toilet door side	OK - NOT OK	Engineering Head/Design head
	Electrical Brands	OK - NOT OK	Engineering Head/Design head
	Plumbing brands	OK - NOT OK	Engineering Head/Design head
	Spacer clamps	OK - NOT OK	Engineering Head/Design head
	Rain water pipe drainout	OK - NOT OK	Engineering Head/Design head
	Washing machine pit with metal layed	OK - NOT OK	Engineering Head/Design head
	Switch box and plumbing fittings heights	OK - NOT OK	Engineering Head/Design head
	Client Additional points over	OK - NOT OK	Engineering Head/Design head
	Remarks	Tap to Enter In Words	
	Remarks Comments	Tap to Enter In Words	
N.O.C			
	Full payment Settled	OK - NOT OK	Engineering Head/Design head
	Sales Managers Inspection	OK - NOT OK	Engineering Head/Design head
	Final points Completed	OK - NOT OK	Engineering Head/Design head
	Handing Over Date	OK - NOT OK	Engineering Head/Design head

Villa Handing over D Date Entry

Reports

Projectwise -Villa Report

Sl.no	Stage	Checked Points	Checked Report	Checking Person Name	Checked Date and Time
-------	-------	----------------	----------------	----------------------	-----------------------

Projectwise Engineers Attendance

Sl.no	Project Name	Name of the Employee	Designation	Present/A bsent
-------	--------------	----------------------	-------------	-----------------

Contractorwise Report

Sl.no	Project Name	Villa No	Villa Start Date	As on Date No of Days	Stage as On Date
-------	--------------	----------	------------------	-----------------------	------------------

Projectwise report

Sl.no	Villa No	Contractor	Villa Start Date	As on Date No of Days	Stage as On Date
-------	----------	------------	------------------	-----------------------	------------------